

Construction Update for the Week of July 21, 2021:

Water main construction was completed on July 20th. Road surface and driveway apron removal will take place on July 21st and 22nd with temporary ramps being installed. Once safe water samples are obtained, we will begin water and sewer lateral installation tentatively the afternoon of July 22nd and will continue installation on July 23rd.